

TIME SCHEDULE

PEKERJAAN LANJUTAN PEMBANGUNAN STADION MALILI
KECAMATAN MALILI KABUPATEN LUWU TIMUR
TAHUN ANGGARAN 2022

No.	Uraian Pekerjaan	Jumlah Harga (Rupiah)	ROBOT (%)	WAKTU PELAKSANAAN 159 HARI KALENDER																						KET				
				BULAN I					BULAN II					BULAN III					BULAN IV								BULAN V			
				1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22					
				27-7-20	27-8-20	27-9-20	27-10-20	26-11-20	26-12-20	24-1-21	23-2-21	23-3-21	23-4-21	21-5-21	19-6-21	18-7-21	16-8-21	14-9-21	12-10-21	10-11-21	09-12-21	07-1-22	06-2-22	04-3-22	02-4-22					
I	PEKERJAAN PERSIAPAN	159,160,649.53	1.24	0.41	0.41	0.41																								
II	PEKERJAAN TANAH	4,366,958,102.45	33.98				1.27	1.27	1.27	3.27	3.27	3.27	2.27	2.27	2.27	2.27	2.27	2.27	2.27	2.27	2.27	2.27	2.27							
III	PEKERJAAN PASANGAN	466,195,708.40	3.78					0.63	0.63	0.63	0.63	0.63	0.63																	
IV	PEKERJAAN BETON BERTULANG	3,651,092,209.18	28.41												1.55	2.55	2.55	4.55	4.55	4.55	4.55	3.55								
V	PEKERJAAN ASPAL	1,887,176,749.91	14.69																				7.14	7.14						
VI	PEKERJAAN PIPA	928,019,493.23	7.22											2.41	2.41	2.41														
VII	PEKERJAAN IRIGASI / PENGALIRAN																													
1	Distribution pump	64,000,000.00	0.50																			0.25	0.25							
2	Ground Reservoir (Reservoir 30 m3)	38,397,792.05	0.30																0.10	0.10	0.10									
3	Jaringan Pipa Utama	16,765,030.69	0.13																											
4	Quick Coupling Valve & Key	22,200,000.00	0.17																											
5	Isolation Valve	14,700,000.00	0.11																											
6	Pemipaan Lateral	38,077,156.95	0.30																											
7	Control Valve	15,050,000.00	0.12																											
8	Sprinkler	72,800,000.00	0.57																											
VIII	PEKERJAAN WC	151,129,229.61	1.18			0.24	0.24	0.24	0.24	0.24												0.29	0.29							
IX	PEKERJAAN PDAM	23,427,031.50	0.18						0.06	0.06	0.06																			
X	PEKERJAAN DAYA LISTRIK																													
	A. Material Distribusi Utama (MDU)	130,855,604.00	1.02					0.34														0.14	0.14							
	B. Material Pelengkap	30,052,856.00	0.23																			0.12	0.12							
	C. J a s a	14,624,045.00	0.11																			0.06	0.06							
XI	PEKERJAAN LAMPU JALAN																													
	A. Pekerjaan Pondasi	25,479,400.31	0.20																			0.10	0.10							
	B. Pengadaan dan Pemasangan	453,103,088.41	3.53																			0.98	0.98	0.98						
XII	PEKERJAAN LAIN-LAIN	261,686,000.00	2.04																				0.68	0.68						
RENCANA KEMAJUAN PRESTASI MINGGUAN %		12,850,950,147.20	100.00	0.41	0.41	0.65	1.50	2.47	2.19	4.19	3.96	3.90	2.90	4.67	6.22	7.22	4.82	6.88	6.88	7.80	8.33	5.54	9.78	8.30	0.96					
RENCANA KUMULATIF PROGRES MINGGUAN %				0.41	0.83	1.47	2.97	5.46	7.64	11.83	15.79	19.68	22.59	27.25	33.47	40.70	45.52	52.40	59.28	67.08	75.41	80.95	90.73	99.04	100.00					
AKTUAL KEMAJUAN PRESTASI MINGGUAN %				-	0.42	0.25	0.60	0.74	1.56																					
AKTUAL KUMULATIF PROGRES MINGGUAN %				-	0.42	0.67	1.27	2.00	3.57																					
DEVIASI (+/-)				-0.41	-0.41	-0.81	-1.71	-3.64	-4.07																					

Disetujui Oleh :
Pejabat Pembuat Komitmen
Pembangunan Stadion Malili

ANDI TABACINA AKHMAD, S.STP, M.Si
Nip. 19770422 199511 2 002

Dibuat Oleh :
CV. DUTA KONSTRUKSI

DX
DUTA KONSTRUKSI
MALILIT
MARLON ST
Site Engineer